

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY phase -IX grant - Warangal district - C/o Cause way across Devaruppala Vagu @1/070 on R/F PWD Road Devaruppala to Visnoor PWD road, Devaruppala (M) - Granting of Extension of Agreement Time up to 29.1.2014 with out penalty - Orders – Issued.

-X-
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1166

Dated:16.07.2013

Read the following:

1. G.O.Rt.No.330,PR&RD(Progs.II) Dept, dated 17.9.2010.
2. From the EnC, PMGSY, Hyd Lr.No:W14/DEE-IV/PMGSY/Ph.IX/ AP21 IX.LB 02/WGL/ 2010, dated 03.06.2013.

*** * * * ***

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, RIAD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time for a period of (269) days up to 29.1.2014 without imposing liquidated damages, in respect of work, "C/o Cause way across Devaruppala Vagu @ 1/070 on R/F PWD Road Devaruppala to Visnoor PWD road, Devaruppala (M) in Warangal district" sanctioned under PMGSY phase -IX grant as the delay was not attributed to the contractor.

2. The Engineer in Chief, PMGSY, Hyderabad is requested to take necessary action accordingly.
4. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer in Chief, PMGSY, Hyderabad.
Copy to:
The Superintending Engineer, Panchayat Raj, Warangal.
The PS to Minister (Panchayat Raj & RWS)
Sc / Sf

//FORWARDED:: BY ORDER//

SECTION OFFICER